



PROJECTS	RATING	COMMENTS
17th and Horton - Phase 2 Renovation	YELLOW	Delays in the architect's contract have pushed the construction document issue date back. This may put construction completion closer to August of 2023. With significant lead times for the attic Air Handling Unit and lighting control system, making that time up during construction will be difficult.
Football Stadium - Signage Replacement	YELLOW	(blank)
Gillette - Faculty Housing Modifications	RED	The Provost approved \$800K for the project in FY22. The proposed design included relocating the main entry which could not be completed before student move-in for Fall of 22. The construction was put on hold until May of 2023. Burns developed the GMP so that long lead time items could be in hand at the start of construction. The GMP was \$1.6M, double the approved budget. GL Black is discussing sharing the cost with the Provost.
Owen Graduate School of Management - Addition and Renovation	RED	Project was delayed in opening for start of classes. Temporary space for classes was obtained for a period of 2 weeks. Remaining project schedule to be finalized and working with Owen on what we can expect during the coming months as the contractor completes the construction and turns the project over to the University.

NOTE: All comments are confidential.

	Green - Project is on schedule and on budget.
	Yellow - Potential impact to schedule and/or budget. See health comment for more details.
	Red - Impact to schedule and/or budget. See health comment for more details.