



Date	
PROJECTS	RATING COMMENTS
Garland Hall - Renovation - A&S Planning	RED Construction costs (based on schematic design drawings) are significantly over budget.
Owen Graduate School of Management - Addition and Renovation	RED Schedule was delayed extensively from the original. Continuing to monitor to ensure completion of remaining areas as noted by Barton Malow.
Hawkins Field - Field Sound System	YELLOW Awaiting Project Funding
	Green - Project is on schedule and on budget.
	Yellow - Potential impact to schedule and/or budget. See health comment for more details.
	Red - Impact to schedule and/or budget. See health comment for more details.

NOTE: All comments are confidential.