



PROJECTS	RATING	COMMENTS
Athletics - Football South End Zone	YELLOW	Schedule is extremely tight. Current turnover of facility via Substantial Completion is Aug 29th, 2025. Game 1 for '25 season hasn't been released but we're anticipating Aug 30th, 2025. Any delays or challenges we see now would/could have an impact on the completion date. We're already considering how user groups get in before 8/29/25 to familiarize themselves with the spaces before turnover and game 1. This project will likely remain yellow as cautionary until complete.
Athletics - New Basketball Practice Facility	YELLOW	Will remain in (at least) yellow through remainder of project schedule.
Peabody Campus - 13.8 KV Electrical Conversion	RED	Funding delayed until FY26.
Athletics - Hawkins Field Renovations	RED	Athletics is tasked with raising the necessary funding prior to allowing this project to proceed into construction.
Memorial Gym - SEC Network Broadcast Center	YELLOW	Because the Hawkeye portion of this project's scope needs to be removed and put into another budget, the project released demolition and long-lead items. While we process the Hawkeye Memo and BAC, as well as review the recently submitted GMP, their construction efforts are on hold. They say they can still meet deadline but the site is sitting still with demo completed but no other active trades.
Athletics - Volleyball Program	RED	Project is being placed on hold, while fundraising occurs.
Seigenthaler Building Conversion	YELLOW	The timeline is very tight and we will need to work with the designer on replacing long lead items, if there are any. DPR is confident they can complete the construction in the time allotted, but furniture may be delayed.
Baker Building Suite 805 Interior Upgrade	YELLOW	Moving expenses and adding power to the existing floor boxes cost much more than expected, and additional funds will be required.
Athletics - SEC Hawkeye Instant Replay System	YELLOW	Project will remain in yellow for purposes of schedule and budget. VU contingency remains extremely low and is being diligently monitored. Schedule, although still on track for TCO of facility for October 15th, will continue to navigate the remainder of the football season logistics.
	Green	Green - Project is on schedule and on budget.
	Yellow	Yellow - Potential impact to schedule and/or budget. See health comment for more details.
	Red	Red - Impact to schedule and/or budget. See health comment for more details.

NOTE: All comments are confidential.

