



PROJECTS	RATING	COMMENTS
Athletics - Football South End Zone	YELLOW	Although construction schedule is currently on track for Aug 29th substantial completion, the project is exploring acceleration to make sure VU has adequate occupancy prior to game 1. Keeping yellow because of the tight schedule and budget.
Football Stadium - Pressbox Roof Replacement	YELLOW	Project is late from initial delivery date, working on new roof submittal and expect a significant change order for work.
Chancellor's Residence	YELLOW	The budget is reaching its' limit, and more work and furniture is requested. Julie and I are working through the open POs to fund these requests.
West Hall - Roof Replacement	YELLOW	Delay in memo approval has the contractor and customer worried about completing the project on time.
Seigenthaler Building - Phase 2 Renovations	YELLOW	Construction phasing requires the 3rd floor occupants to move out or work remotely from May to October. OOC needs to let the occupants know. JE Dunn is looking to tighten up the schedule.
	GREEN	Green - Project is on schedule and on budget.
	YELLOW	Yellow - Potential impact to schedule and/or budget. See health comment for more details.
	RED	Red - Impact to schedule and/or budget. See health comment for more details.

NOTE: All comments are confidential.

