







Active Project Health - AUGUST 2025



PROJECTS	RATING	COMMENTS
Peabody Campus - Roberts Academy	YELLOW	Removal of the utility lines is continuing challenge.
Stevenson Center 6 (SC-6) Renovation	YELLOW	Final program elements are still be finalized and potential design changes were brought up in DD workshops which may impact schedule. Building move-out is slower than anticipated and final location / schedule of moves for one lab and the machine shop is still being determined.
Olin Hall - Renovation Floors 1 and 2	YELLOW	Due to added changes during construction, there may be a budget overage. Currently working with Engineering to resolve.
	GREEN	Green - Project is on schedule and on budget.
	YELLOW	Yellow - Potential impact to schedule and/or budget. See health comment for more details.
	RED	Red - Impact to schedule and/or budget. See health comment for more details.

NOTE: All comments are confidential.

