



PROJECTS	RATING	COMMENTS
Athletics - Football South End Zone	YELLOW	substantial completion is still scheduled for 8/29. Move-in date is targeted for 8/22 when Life Safety systems are online but could delay to following week considering FM and Building inspection isnt scheduled until 25th, 26th. Awaiting feedback and approval from FM for FF&E move in prior to TCO.
Football Stadium - Pressbox Roof Replacement	YELLOW	noted as yellow because of possible legal action related to payment for work.
	Green	Green - Project is on schedule and on budget.
	Yellow	Yellow - Potential impact to schedule and/or budget. See health comment for more details.
	Red	Red - Impact to schedule and/or budget. See health comment for more details.

NOTE: All comments are confidential.

