



PROJECTS	RATING	COMMENTS
Athletics - Football South End Zone	YELLOW	Keeping in yellow until we get to Game 1.
Football Stadium - Pressbox Roof Replacement	YELLOW	rated yellow because we are almost a year after initial completion date and there is a potential for added cost.
Peabody Campus - Roberts Academy	YELLOW	potential delay caused by overhead utility removal. contractor is tracking and will true up over the next two months.
Garland Hall - Renovation	YELLOW	Certificate of Occupancy is anticipated by the end of July. There are still outstanding construction and commissioning activities, and we are closely monitoring until completion.
Baker Building - Suite 100 and 1st Floor Rest Room Renovation	YELLOW	Toilet partitions were long lead items and could not be installed by the end of FY25. Coordinated with the Chancellor's office to invoice the project in FY25 and open the restrooms early in FY26.
		Green - Project is on schedule and on budget.
		Yellow - Potential impact to schedule and/or budget. See health comment for more details.
		Red - Impact to schedule and/or budget. See health comment for more details.

NOTE: All comments are confidential.

