



PROJECTS	RATING	COMMENTS
Athletics - Football South End Zone	YELLOW	Considering the tight budget and schedule, this project may remain yellow until the first game on Aug 30th.
Football Stadium - Pressbox Roof Replacement	YELLOW	Project noted as yellow due to potential legal issues once work has been completed.
Seigenthaler Building - Phase 2 Renovations	YELLOW	The BOT areas will be complete by 10/6 for furniture installation on 10/11. BOT meeting is 10/23/25, so a very tight schedule. The Auditorium substantial completion has been pushed back until Feburary 2026.
Kirkland Esplanade - Additional Plantings	YELLOW	Project is fine, but marking Yellow for needing to deal with pathway substitution. Everything is within contingency.
Recreation and Wellness Center Turf Replacement	YELLOW	Still waiting on PO. It's been 6 weeks so far.
		Green - Project is on schedule and on budget.
		Yellow - Potential impact to schedule and/or budget. See health comment for more details.
		Red - Impact to schedule and/or budget. See health comment for more details.

NOTE: All comments are confidential.

