



PROJECTS	RATING	COMMENTS
Football Stadium - Pressbox Roof Replacement	YELLOW	Resolution of who is paying has not been made.
Peabody Campus - Roberts Academy	YELLOW	Awaiting updated construction schedule once overhead lines are removed.
Stevenson Center 6 (SC-6) Renovation	YELLOW	Start of project has been delayed for a variety of reasons which may effect initial completion date. This will be reevaluated once drawings are further developed.
Olin Hall - Renovation Floors 1 and 2	YELLOW	Schedule risk exists for meeting phase 1 deadline. Progress is being actively monitored on a weekly basis.
	Green	Green - Project is on schedule and on budget.
	Yellow	Yellow - Potential impact to schedule and/or budget. See health comment for more details.
	Red	Red - Impact to schedule and/or budget. See health comment for more details.

NOTE: All comments are confidential.

