



PROJECTS	RATING	COMMENTS
Blair School of Music - Control Room	YELLOW	Delays in materials have put us behind schedule as well as changes to the design from Solotech
Owen Graduate School of Management - Addition and Renovation	RED	Project continues to struggle with material delays and manpower issues. A new plan is in place to complete by year end and all parties feel good about the timeline which allows for proper punch list completion, inspections and furniture/AV installation.

NOTE: All comments are confidential.

	Green - Project is on schedule and on budget.
	Yellow - Potential impact to schedule and/or budget. See health comment for more details.
	Red - Impact to schedule and/or budget. See health comment for more details.