



PROJECTS	RATING	COMMENTS
Gillette - Faculty Housing Modifications	YELLOW	Metro has long wait times for electrical inspectors, which has pushed the tentative COO date to 8/22. We are meeting with the Fire Marshal on 7/7 to discuss obtaining a TCO for student move-ins.
Buttrick Hall - 3rd Floor Inequality Renovations	YELLOW	Extended waits for electrical in wall inspections have held the project up. Burns is pushing weekend work to make up time in the schedule.
	GREEN	Green - Project is on schedule and on budget.
	YELLOW	Yellow - Potential impact to schedule and/or budget. See health comment for more details.
	RED	Red - Impact to schedule and/or budget. See health comment for more details.

NOTE: All comments are confidential.