











PROJECTS	RATING	COMMENTS
Owen Graduate School of Management - Addition and Renovation	YELLOW	Punch list won't be complete on August 4th but the majority was completed in July. The remaining issues will be managed by Tom Covaciu with Barton Malow.
Buttrick Hall - 3rd Floor Inequality Renovations	YELLOW	Construction has been delayed by official inspections and late material changes such as fire rated doors and glazing into the corridors. A&S have relocated classes for the first week of school.
		Green - Project is on schedule and on budget.
		Yellow - Potential impact to schedule and/or budget. See health comment for more details.
		Red - Impact to schedule and/or budget. See health comment for more details.

NOTE: All comments are confidential.