



PROJECTS	RATING	COMMENTS
Sutherland House - Faculty Apartment 111 Interior Renovations	YELLOW	Demolition is complete and painting is underway. The longest lead item is the cabinets. These should arrive in time for project completion on August 1.
Tolman Hall - Restroom Upgrades	YELLOW	Demolition is complete. Mold was uncovered and remediated quickly. The shower ceilings now need to be removed to accommodate the new shower wall assembly. While this added time at the front end of the project, we are hopeful that it will save time overall. Project will be complete by early August.
McGill Hall - Bathroom Upgrades	YELLOW	Demolition is complete. Mold was uncovered and remediated quickly. The shower ceilings now need to be removed to accommodate the new shower wall assembly. While this added time at the front end of the project, we are hopeful that it will save time overall. Project will be complete by early August.
Blair School of Music - Work Room Renovation	YELLOW	Work Room - DPR provided a quote and will start work June 24. While this isn't in the original plan to complete in FY24, the funds will be able to be allocated in FY25. The project will be completed in time for the occupants to move in before Fall semester begins.
	Green	Green - Project is on schedule and on budget.
	Yellow	Yellow - Potential impact to schedule and/or budget. See health comment for more details.
	Red	Red - Impact to schedule and/or budget. See health comment for more details.

NOTE: All comments are confidential.

