



PROJECTS	RATING	COMMENTS
Athletics - Football South End Zone	YELLOW	(blank)
Athletics - New Basketball Practice Facility	YELLOW	Keeping in yellow as review of progress and move in is critical to successful turnover to the basketball programs.
Kirkland Esplanade - Sesquicentennial Upgrade	YELLOW	Substantial completion extended due to delays in masonry.
Football Stadium - Pressbox Roof Replacement	YELLOW	(blank)
Chancellor's Residence	YELLOW	The customer would like revisions made to the new closet shelving. Working with the vendor to add long hanging storage. There are limited funds remaining in the budget, with several items the stakeholder would like to add to the scope. We are pricing the items to see what can be paid for with project funds.
	Green	Green - Project is on schedule and on budget.
	Yellow	Yellow - Potential impact to schedule and/or budget. See health comment for more details.
	Red	Red - Impact to schedule and/or budget. See health comment for more details.

NOTE: All comments are confidential.

