



PROJECTS	RATING	COMMENTS
E. Bronson Ingram College - Courtyard Improvements	YELLOW	Stuck on how to move forward with this if Housing is not interested in paying. Did not want to proceed with design and pricing without a client supporting the work.
Student Life Center - Ballroom Lighting Upgrade	YELLOW	(blank)
Athletics - Tennis Complex Renovations and Upgrades	YELLOW	Acrylic topcoat needs to be applied while weather is warm. Schedule shows before Thanksgiving 2025. However, we're approaching or have already passed our schedule deadline to release CDs. Need to review our options if this is delayed any further.
Athletics - Exterior Tennis Court Upgrades	YELLOW	Schedule is dependent on getting the acrylic topcoat on the courts before it gets cost. Currently the date for this is by Thanksgiving 2025. However, this schedule may already have been delayed due to the waiting and review period.
Seigenthaler Building - Phase 2 Renovations	YELLOW	JE Dunn believes they can complete the BOT area by October deadline, but only if electric VAVs are used, the drawings are completed in a short timeline, and permitting goes quickly. JE Dunn is using Bernhard as a design/build partner to execute orders quickly. The same process will be used for millwork. We are also utilizing a permit expediter.
	GREEN	Green - Project is on schedule and on budget.
	YELLOW	Yellow - Potential impact to schedule and/or budget. See health comment for more details.
	RED	Red - Impact to schedule and/or budget. See health comment for more details.

NOTE: All comments are confidential.

