



PROJECTS	RATING	COMMENTS
Athletics - Tennis Complex Renovations and Upgrades	YELLOW	Project Schedule is at risk of being delayed because of the net post spacing issue (net posts placed too closely together and don't meet NCAA criteria).
Olin Hall - Renovation Floors 1 and 2	YELLOW	Project budget is at risk due to prior changes being requested, funded with contingency, and approved to execute without eBuilder approvals by prior CMs.
	GREEN	Green - Project is on schedule and on budget.
	YELLOW	Yellow - Potential impact to schedule and/or budget. See health comment for more details.
	RED	Red - Impact to schedule and/or budget. See health comment for more details.

NOTE: All comments are confidential.

