



PROJECTS	RATING	COMMENTS
Payne Hall - Building Renovation	YELLOW	No data provided for September.
Football Stadium - Pressbox Roof Replacement	YELLOW	With the possibility of legal action to resolve work in place and that the project is finishing over a year late a yellow rating. That noted the building has been usable for each home game and this has not affected use of the building.
Peabody Campus - Roberts Academy	YELLOW	Given the uncertainty with the overhead line removal we cannot commit to finishing on time. This has been shared with the Peabody people, we are continuing to evaluate ways to make up the time.
Schulman Center - Cupola Repair	YELLOW	Potential difficulties with schedule regarding FY26 deadline & commencement activities. Coordination is ongoing.
Olin Hall - Renovation Floors 1 and 2	YELLOW	Multiple separate POs have been created to account for budget overages. Potential budget risks remain as main project contingency is running low.
	Green	Green - Project is on schedule and on budget.
	Yellow	Yellow - Potential impact to schedule and/or budget. See health comment for more details.
	Red	Red - Impact to schedule and/or budget. See health comment for more details.

NOTE: All comments are confidential.

